

GOVERNMENT OF TELANGANA
ABSTRACT

PR & RD Dept. – Bhadradri-Kothagudem District – “Providing BT on Road from R&B Road to Dharmapuram (via) Mondithogu in Yellandu Mandal” –Extension of Agreement Time up to 31.1.2018 without penalty - Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.Rt.No. 37

Dated: 22-01-2018

Read the following:-

1. G.O.Ms.No. 36 PR&RD (Progs.I) Dept. dt: 30.12.2014.
2. From the ENC, PR, Hyd. Lr. No. W11/DEE-III/CRR- Plain/KMM /2017, Dt: 27.08.2017 & 4.12.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letters 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.1.2018 (438 days) without imposing penalty in respect of work “Providing BT on Road from R&B Road to Dharmapuram (via) Mondithogu in Yellandu Mandal” in Bhadradri-Kothagudem District sanctioned under CRR grant in the reference 1st read above, as the delay is not attributed to the Contractor due to forest clearance.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Khammam.
The District Panchayat Raj Engineer, Panchayat Raj,
Bhadradri-Kothagudem District.

Copy to:
The OSD to Minister (PR&RD).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER